ASSISTANT GENERAL MANAGER ENGINEERING SERVICES REPORT

ITEM 11.4 SF2459 310119 LANES BRIDGE BOWRAVILLE - PROGRESS REPORT NO4

<u>AUTHOR/ENQUIRIES</u>: Paul Gallagher, Assistant General Manager - Engineering Services; Matthew Leibrandt, Manager Infrastructure Services; Clint Fitzsummons, Manager Assets

SUMMARY:

This report provides Council with the fourth progress report on the replacement of Lane's bridge. It is anticipated that the bridge and associated road works will be completed by April 2019 (weather permitting). Works ceased on site for the Christmas period on 21 December and recommenced in mid-January.

RECOMMENDATION:

That Council receive and note the fourth progress report on the replacement of Lanes Bridge as at 31 January 2019.

OPTIONS:

Receive the report.

DISCUSSION:

Current expenditure:

The budget allocation for the bridge project is \$2.7million. At the time of preparing this report the current expenditure at 31 January 2019 inclusive of both financial years is \$1,400,201.91 which encompasses the committed expenditure for the recently let tenders as follows:

Project Budget	Expenditure 2017/18 Financial Year	Expenditure 2018/19 Financial Year	Project Expenditure To Date	Remaining Budget
\$2,700,000.00	\$161,582,00	\$914,063,00 - committed, expenditure crane hire (approx. \$173,350), piling (approx. \$257,922.5) and supply of precast concrete elements (\$362,100.85). \$324,556.91 - direct costs (includes wages, on-costs and external consultants, bridge design and contribution and compensation of \$45k towards the raising of 8 High Street)	\$1,400,201.91	\$1,299,798.09

- Notable costs which have already been accounted for include precast culverts, bridge guardrails, steel tie down brackets and consulting fees.
- Notable costs which have not yet been accounted for include approach guardrails, bridge lighting, pedestrian fencing and approach road works and materials.

Outcome of negotiations regarding the raising of the dwelling at No. 8 High Street, Bowraville:

The hydrological and hydraulic modelling report determined that only one residence (No. 8 High Street, Bowraville) would be affected by the raising of the bridge. Council's Assistant General Manager Engineering Services and Engineering Designer met on site with owners towards the end of 2018 and

CO31012019SR_2 Page 1 of 4

ITEM 11.4 LANES BRIDGE BOWRAVILLE - PROGRESS REPORT NO4

confirmed the results of GHD's modelling with them that their dwelling will need to be raised. A letter confirming the discussion held on site, a copy of the quotations received for the raising of the dwelling along with an offer of compensation was provided to the owners. The offer of compensation was based on the component that council would be liable for within the quotations. The offer has subsequently been accepted by the owners and a deed of release issued and signed by all parties to close out the process.

Progress report on the Construction of Lanes Bridge

It is anticipated that the bridge and associated road works will be completed by April 2019 (weather permitting). Works ceased on site for the Christmas period on 21 December and recommenced in mid-January.

At the time of preparing this report significant progress has been made with the bridge structure itself now constructed (with the exception of the concrete deck). The placement of the piles, abutments, girders and headstocks went to program as advised in report No3 and were completed by 15 December.

Preparatory road works have commenced on site for the construction of the road approaches which include the wing walls at the approach slabs at each of the abutments. A temporary side track has been constructed to allow the work to continue on the installation of the culverts on northern side of Rodeo Drive and a realignment of the water main at the location of the culverts.

Communication and Media Release:

The following media releases have been issued:

- 24 May 2018 Nambucca Shire Council has resolved to replace Lanes Bridge at Bowraville with an all concrete structure at an estimated cost of \$2.7million.
- 24 September 2018 Construction of Lanes Bridge, Bowraville is about to commence.
- 19 November 2018 Planned significant traffic delays
- 7 December 2018 Amended timetable for traffic delays Progress reports;
- 27 September 2018 Progress Report No1 placed on Council's website.
- 31 October 2018 Progress Report No2 placed on Council's website
- 18 December 2018 Progress Report No3 placed on Council's website

All road closures alerts have been publicised on MyRoadinfo and the existing road closure notice to emergency and transport services. The above information can also be found on Council's website and MyRoadInfo.

CONSULTATION:

General Manager Engineer Designer Surveyor Manager Infrastructure Services Structure's Coordinator Roads Coordinator

SUSTAINABILITY ASSESSMENT:

Environment

There are significant environmental implications associated with the construction of the new bridge. These have been investigated and mitigation measures included within the project plan.

CO31012019SR_2 Page 2 of 4

ITEM 11.4 LANES BRIDGE BOWRAVILLE - PROGRESS REPORT NO4

Social

There are significant social implications associated with the construction of a new bridge, should the road be closed, and residents and industry be required to be diverted for a period of up to 7 months through construction.

Tallowood Steiner School have advised of the implications to their staff and students as follows:

Tallowood Steiner School Staff members total: 10 Students total: 40

- 6 staff members (both permanent and casuals) affected by this: Extra 32 minutes travel (without any traffic) one way = Extra 1h and 4 minutes per day Extra 29.1 kilometres one way = Extra 58.2 kilometres per day
- 2 26 students out of 40 affected:
- a Students that travel to school mostly by private car: 7 students between the ages of 5 and 7 will have between 40 minutes to 1h 4 minutes extra travel per day.
- b Bus from North Arm Road: 12 students between the ages of 5 and 12 extra 1h 4 minutes travel per day.
- c Busses from Missabotti: currently students travel from Missabotti to Bowraville, then take bus to Tallowood Steiner School. At the end of day, they take the bus to Bowraville, then change bus to Missabotti busses: 7 students between the age of 6 and 12 will have an extra 2h 8 minutes extra travel per day.

Economic

There are significant economic implications associated with construction of the new bridge should the road be closed and residents and industry be required to diverted for a period of up to 7 months through construction. The proposed option mitigates full closure and traffic diversion.

The closing of the whole road pavement has already been met with significant community angst following the story that was prematurely aired on NBN News without seeking any formal advice from the Council and the Engineering Department

Post construction, the bridge will increase economic outlook with less closures and increased productivity.

Risk

There are significant risk implications associated with construction of the new bridge. These have been investigated and mitigation measures included within the project plan. During the course of construction there is the potential of significant flooding of the area during large storm events. The option being recommended reduces the risk in that there is no side track, the bridge deck will be higher than the existing deck level and a single lane of traffic under traffic lights is maintained.

FINANCIAL IMPLICATIONS:

Direct and indirect impact on current and future budgets

The cost of the bridge is generally covered from grants. Council will take a \$1m loan funded through T-Corp to match the federal grant.

Source of fund and any variance to working funds

Council has signed a funding agreement for \$1M for the Federal funding (matched by Council through loan funds) and most recently signed the funding agreement for \$500,000 provided from the State Government under the 'Bridge Timber Replacement' program.

CO31012019SR_2 Page 3 of 4

ITEM 11.4 LANES BRIDGE BOWRAVILLE - PROGRESS REPORT NO4

The road is classified as a Regional Road and funding can be provided from within the Block Grant.

Service level changes and resourcing/staff implications

There is a proposed improved service level associated with the raising of the bridge deck by 1.75m, which increases the flood immunity for the community. At present all work has been undertaken in house and tenders let for works outside the scope of Council's bridge team.

ATTACHMENTS:

There are no attachments for this report.

CO31012019SR_2 Page 4 of 4